



Get the latest updates on the renovation of Mayville State's historic Old Main! Follow progress, upcoming projects, and more as PCL/Community Contractors work to preserve its legacy and shape its future.

PROGRESS UPDATES

- **Basement:** New water main has been successfully connected.
- **First floor:** Sheetrock installation is in progress.
- **Second floor:** Painting is approximately 25% complete.
- **Third floor:** Light fixture installation has started.
- **Fourth floor:** Swinging doors are being installed.
- **Exterior:** Louvers on the west addition are complete



Exterior – West Roof: Staircase system roof constructed at ground level and crane-set into place.



4th Floor: Bathroom partition installation in progress.



Theater Area: Wall framing nearing completion.



1st Floor – East Side: Sheetrock installation underway.

UPCOMING WORK

- **Window installation** will begin soon for both the west and east additions, with materials now on site.
- **Elevator equipment installation** is underway.
- **East-side stair pours** are scheduled for next week.
- **Stone installation** in the north lobby is upcoming.

DID YOU KNOW?

The bathroom wall tile was imported from Italy, adding a distinctive finish to the space.

QUALITY CORNER

To protect completed work and maintain quality standards, finished flooring is covered immediately after installation. This proactive step helps prevent damage and minimizes the need for rework as the project approaches completion.

SAFETY TOPIC

Seasonal Hazards

As warmer weather arrives, new safety risks can emerge. Melting snow during the day can refreeze overnight, creating slippery conditions.

Whether on site, at home, or on the road:

- Watch your step
- Stay alert for icy or wet surfaces
- Be mindful of slip and trip hazards



This project is funded through appropriates made by the North Dakota 68th Legislative Assembly.